



BRUHAT BANGALORE MAHANAGRA PALIKE


FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME


1	Name of Work	Comprehensive Development Works in Ward No:03 Attur
2	Estimate cost / Amount	Rs.1000.00 Lakhs
3	Name of Contractor	Sri.B.B.Umesha
4	Amount of Contract	Rs.9,20,95,645.00
5	Agreement No	173/2019-20 , Dated:09-03-2020
6	No. and date under which the work order has been issued	173/2019-20 , Dated:09-03-2020
7	Time limit originally fixed for completion	9 months
8	Date of application by the contractor for granting extension	3/2/2021
9	Date of receipt of application in the sub-division office	3/2/2021
10	Extension granted if any:	
	1. From	-
	2. From	-
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	Rs.17004698.00
13	Work carriedout during and extension	Rs.17004698.00
14	Time now applied for	30-06-2021
15	Date of recommending time limit applied	30-06-2021

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.75090947.00
18	Probable time required for completion of remaining work	30-06-2021
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	Due to Covid-19 Lockdown there is delay in completion of work. Hence, extension of time is recommended upto 30-06-2021 without levying any penalty on the contractor


Assistant/Junior Engineer 3/2/2021
Project Sub Division, BBMP


Asst Executive Engineer 03/02/2021
Project Sub Division, BBMP


Executive Engineer, Project Division
Yelahanka Zone, BBMP


Chief Engineer
BBMP, Bangalore